

## A051 - G Fire Alarm Commissioning Certificate

### Details of Client

|         |                      |          |                      |
|---------|----------------------|----------|----------------------|
| Name    | <input type="text"/> |          |                      |
| Address | <input type="text"/> |          |                      |
|         | <input type="text"/> | Postcode | <input type="text"/> |

### Details of the Fire Alarm and Detection System

|                                  |                      |                                       |
|----------------------------------|----------------------|---------------------------------------|
| Address                          | <input type="text"/> | The system is:                        |
|                                  |                      | New <input type="checkbox"/>          |
| Extent of system covered by this | <input type="text"/> | Modification <input type="checkbox"/> |
|                                  |                      | Category <input type="checkbox"/>     |

### System Examinations and Recommendations

|                                                                                                                                                                 |                          |                                                                                                                                                                                                            |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| All equipment operates correctly                                                                                                                                | <input type="checkbox"/> | Tick boxes or insert N/A (not applicable, as appropriate)                                                                                                                                                  |
| Installation work is, as far as can reasonably be ascertained, of an acceptable standard                                                                        | <input type="checkbox"/> | The following work should be completed before/after (delete as applicable) the system becomes operational                                                                                                  |
|                                                                                                                                                                 |                          | <input type="text"/>                                                                                                                                                                                       |
| The entire system has been inspected and tested in accordance with the recommendations of clause 39.2c of the current BS5839                                    | <input type="checkbox"/> | The following potential causes of fire alarm should be considered at the time of the next service                                                                                                          |
|                                                                                                                                                                 |                          | <input type="text"/>                                                                                                                                                                                       |
| The system performs as required by the specification prepared by                                                                                                | <input type="text"/>     | A copy of which I/We have been given.                                                                                                                                                                      |
| Taking into account the guidance in section 3 of the current BS5839-1. I/We have not identified any obvious potential for any unacceptable rate of false alarms | <input type="checkbox"/> | Before the system becomes operational, it should be soak tested in accordance with the recommendations of clause 35.2.26 of the current BS5839-1 for a period of no less than:                             |
|                                                                                                                                                                 |                          | <input type="text"/> Weeks                                                                                                                                                                                 |
| The documentation described in clause 40 of the standard has been provided to the user                                                                          | <input type="checkbox"/> | (Enter a period of either one week, such as required by the specification, or such period as recommended by the signatory to this certificate, whichever is the greatest, or insert N/A if not applicable) |

### Certificate of Commissioning

I/We being the competent person(s) responsible (as indicated by my/our signature(s) below) for the commissioning of the fire alarm system, particulars of which are set out above, certify that the said work for which I/we have been responsible complies to the best of my/our knowledge and belief with the recommendations of clause 39 of BS5839-1:2025, except for the variations, if any stated in this certificate.

Variations from the recommendations of clause 39 of the current BS5839-1

The extent of the liability is limited to the system described above. For the commissioning of the system:

|                              |                      |           |                      |
|------------------------------|----------------------|-----------|----------------------|
| Commissioning Engineer Name: | <input type="text"/> | Position: | <input type="text"/> |
| Signature:                   | <input type="text"/> | Date:     | <input type="text"/> |

### Particulars of the Organisation Commissioning the System

Organisation Churches Fire Security Ltd, Fire House, Mayflower Close, Chandlers Ford, Southampton, SO53 4AR

|                        |                      |                              |                      |
|------------------------|----------------------|------------------------------|----------------------|
| Design certificate no: | <input type="text"/> | Installation certificate no: | <input type="text"/> |
| Design drawings no:    | <input type="text"/> | As fitted drawings no:       | <input type="text"/> |

## A051 - G Fire Alarm Commissioning Certificate

| Item | Description                                                                                                                                                                                                                                                                                                 | Y | N | N/A |
|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|---|-----|
| 1    | The system complies with the original spec/design & the use of the building has not changed.                                                                                                                                                                                                                |   |   |     |
| 2    | The 'As Fitted' drawing, to the best of my knowledge, accurately reflects the building structure (any changes should be recoded and passed to the PM).                                                                                                                                                      |   |   |     |
| 3    | System(s) has been installed to meet the requirements of category: L1, L2, L3, L4, L5, P1, P2, M, other (State applicable fire system category).                                                                                                                                                            |   |   |     |
| 4    | Variations to the defined category have been identified and the schedule of variations agreed by the client & a nominated designer. (These need to be recorded)                                                                                                                                             |   |   |     |
| 5    | Cables meet requirements for standard/enhanced/mixed (26.2 cables wiring and other connections BS839).                                                                                                                                                                                                      |   |   |     |
| 6    | Cables are segregated as required and suitably supported (where visibly checked) 26.2 cables wiring and other connections.                                                                                                                                                                                  |   |   |     |
| 7    | Cables are mechanically protected as required where necessary. 26.2 cables wiring and other connections BS5839.                                                                                                                                                                                             |   |   |     |
| 8    | Junction boxes correctly labelled and identified on drawings (where visibly checked).                                                                                                                                                                                                                       |   |   |     |
| 9    | All cable insulation & continuity resistance measurements are logged.                                                                                                                                                                                                                                       |   |   |     |
| 10   | All cable penetrations are sleeved and fire stopped (where visibly checked).                                                                                                                                                                                                                                |   |   |     |
| 11   | Mains supply is dedicated, key switched, correctly fused and labelled 'fire alarm do not switch off' label in red (accessible with a special tool only).                                                                                                                                                    |   |   |     |
| 12   | Mains supply identified at ALL distribution boards with a 'fire alarm do not switch off' label in red.                                                                                                                                                                                                      |   |   |     |
| 13   | Are 230 volt suppliers installation covered by a certificate (if not this must be listed as a variation on all completion certification) (request the EICR electrical installation condition report if not seen log variation as "230vac supply test records not seen during commissioning BS5839-1-38.2c." |   |   |     |
| 14   | Standby battery verification calculation has been carried out for ALL panels/power supplies IF CALCULATION REQUIRES LARGER THAN PROVIDED BATTERIES, PLEASE CONTACT PM OR LINE MANAGER.                                                                                                                      |   |   |     |
| 15   | All batteries are clearly marked and labelled with date of installation (25.4 design section BS5839).                                                                                                                                                                                                       |   |   |     |
| 16   | Field wiring is labelled and correctly terminated in all control & ancillary equipment                                                                                                                                                                                                                      |   |   |     |
| 17   | Detector removal fault indication <b>has been checked and tested</b> (design section 12.2.1 BS5839).                                                                                                                                                                                                        |   |   |     |
| 18   | Short circuit fault indication <b>has been checked and tested.</b>                                                                                                                                                                                                                                          |   |   |     |
| 19   | ALL detection, MCPs, warning & ancillary devices have been tested for control operation and results of the tests have been recorded.                                                                                                                                                                        |   |   |     |
| 20   | Cause & effect on the system has been tested and results of the tests have been recorded.                                                                                                                                                                                                                   |   |   |     |
| 21   | Provision of sounder circuits is appropriate (design section 16.2 BS5839).                                                                                                                                                                                                                                  |   |   |     |
| 22   | Sound pressure levels have been checked and recorded (design section 16.2 BS5839).                                                                                                                                                                                                                          |   |   |     |
| 23   | Detector type and spacing is appropriate to the system category (design section 22.2 BS5839).                                                                                                                                                                                                               |   |   |     |
| 24   | MCPs are located correctly and travel distances do not exceed 45m (design section 22.2 BS5839).                                                                                                                                                                                                             |   |   |     |
| 25   | Remote signalling has been checked <b>and tested</b> for correct operation to ARC (fire & fault).                                                                                                                                                                                                           |   |   |     |
| 26   | Radio signal strength (where applicable) exceeds manufacturer's minimum requirements for the requirement.                                                                                                                                                                                                   |   |   |     |
| 27   | Cause and effects have been checked and verified.                                                                                                                                                                                                                                                           |   |   |     |
| 28   | Zone charts have been fitted in appropriate locations & with the correct orientation (e.g. adjacent to control equipment & repeaters) search distances do not exceed limits (check there's an EL above).                                                                                                    |   |   |     |
| 29   | 'As fitted' drawings are complete and have been updated where required including cable type and sizes, cable routing, 230v supply location of all MCP's, detectors, sounders, isolators etc.                                                                                                                |   |   |     |
| 30   | User handbook and operating instructions have been issued to the 'responsible person' (see handover manual).                                                                                                                                                                                                |   |   |     |
| 31   | The 'responsible person' has been adequately trained in the use of the fire alarm system (see handover manual) details should be recorded.                                                                                                                                                                  |   |   |     |
| 32   | Premises have been left in a tidy condition and all surplus materials and equipment removed from site.                                                                                                                                                                                                      |   |   |     |
| 33   | Signage ensure correct signage has been installed (call points & fire action signs).                                                                                                                                                                                                                        |   |   |     |

## A051 - G Fire Alarm Commissioning Certificate

The following work could not be complete for reasons beyond the control of the company:

Details

Reasons

A further visit is required by an engineer to complete the installation (type N/A if not needed):

I certify that the above checks & functional tests have been completed in accordance with the equipment manufacturers recommendations and/or applicable codes of practice.

Signature:

Print:

**SUBMIT FORM**